

REPORT OF THE ROADING MANAGER AUGUST 2008

GENERAL

August proved to be a relatively wet month with one significant snow fall encountered. The snow event quickly turned into a flood event with the rapid melt which took place in some areas. There were few significant frosts. Although the weather affected work to a certain extent progress on pre-reseal concrete works continued.

August 2008 - Completed Maintenance Works

- Routine cyclic rural and urban maintenance.
- 152km of gravel road inspected and graded accordingly during August.
- Maintenance metalling carried out on various roads – 2,706m³.
- Emergency work response to snow then flooding at various locations.
- Concrete footpath and kerbing repair works completed on Churchill Street, Gore.
- Footpath replacement at the Joseph Street end of the Lewis Street/Joseph Street walkway was completed.
- Various rural culverts inspected and cleared.
- Mud cleaned off Huron Street.
- Manual cleaning of vehicle crossings in Gore continued
- Occasional ice gritting undertaken at various locations.
- Stormwater drainage at Broughton/Thomas Street intersection completed.
- No Spray Register compiled.

September 2008 - Programmed Maintenance Works

- Routine cyclic rural, urban and reserves inspections and maintenance.
- Continue maintenance metalling programme.
- Continue pre-reseal concrete repairs.
- Complete manual cleaning of Gore vehicle crossings.
- Continue sealed road shoulder grading.
- Shape correction on sections of Gardyne Road.
- Complete handrail repairs on Speden Road Bridge.
- Commence pre-reseal pavement repairs.

Murray Hasler

ROADING MANAGER